







Tideway C405 - Acton Storm Tanks											
CONTRACTOR		BMB JV		TIDEWAY SITE		ACTIST		DATE			
CONTRACT NO		C405		SECTION / PHASE		Drop Shift / Surface works		SHIFT			
WEATHER		Partial cloudy and a gentle breeze		HIGH TEMP (°C)		12		LOW TEMP (°C)		4	
				START TIME		Day Shift - 07:30		FINISH TIME		Day Shift - 17:00	
HEALTH, SAFETY, QUALITY AND WELFARE						SEE IT, SORT IT, REPORT IT, UPDATES					
SITE PERSONNEL - CONTRACTOR						SUB CONTRACTOR/VISITORS					
ROLE		EMPLOYER		NO OF WORKERS		ROLE		EMPLOYER		NO OF WORKERS	
Planner		BMB		1							
Section Manager		BMB		1							
Sub Agent		BMB		1							
Section Engineer		BMB		2							
Site Engineer		BMB		1							
Apprentice Engineer		BMB		0							
H&S Advisor		BMB		0							
Surveyors		BMB		0							
General Foreman		BMB		1		Security Guard		G&S		1	
Section Foreman		BMB		1		Occupational Nurse		Duration		0	
Concrete Material Technician		BMB		0		Pump Operator		Camlaud		0	
Electricians		BMB		0							
Plant Operator		BMB		1							
Traffic marshals		BMB		1		Thames Water		Thames Water		0	
Day operatives		BMB		2		Testing boreholes Technician		Initial testing boreholes		0	
Day Cleaner		BMB		1							
Concrete finishers		BMB		3							
Crane Supervisor / Slinger		BMB		2		Skill operatives		Lion Weld		2	
Scaffolders		BMB		1		Project Manager		Loroln		0	
Steel fixers		BMB		3+1							
Crane driver		BMB		1							
MSES Design Representative		BMB		0							
Fitter/ welder		BMB		0							
Project Manager		Tideway		1							
Supervisor		Tideway		0							
H&S Advisor		Tideway		0							
COMPANY	TIME	DESCRIPTION OF WORKS				LABOUR	PLANT	PHOTOS			
General- BMB	07:30 - 17:30	<ul style="list-style-type: none">- Supervising, marshalling vehicles and plant, site deliveries, stores, cleaning welfare (increased cleaning as per COVID-19 risk assessment)- Deliveries: Cordek (after it was modified)- Collection- Housekeeping around the site.				<ul style="list-style-type: none">1 x General Foreman1 x Crane supervisor1 x Slinger1 x Crane operator1 x Traffic marshals0 x Stoneman1 x cleaner/gen op		 			
Shaft and Surface - BMB	07:30 - 17:30	<ul style="list-style-type: none">- Scaffolders adjusting scaffold platform in front of the bridge portal for breaking concrete lips of the inlet portal and start building scaffold for the steel installation - Completed- Chippers continue to pre-assemble the RMD gear for the temporary work on the surface - On going- Steel fixers continue to install steel under the wing (99% done) - On going- Chippers continued installing fake tubes in the inlet portal (3No. locations: centre of secondary lining, primary lining and concrete joint of the walls from the interception chamber) - Completed- Concrete finishers doing fake injection in the ATC - On going- Measure and check the Cordek assembly, trial on the surface, all alright - Completed- Isolation inside the manhole (Syphon main) - Completed- Housekeeping in the shaft and surface				<ul style="list-style-type: none">1 x Section Foreman1 x General foreman3 x Concrete Finishers5 x carpenters1 x carpenter Foreman1 x scaffolders3 x steel fixers1 x steel fixing foreman1 x crane drivers1 x crane supervisor1 x slinger	<ul style="list-style-type: none">120T crane110V 25MM REBAR BENDER23No. MSA set c/w bag and belt2No. LEICA TS15P 1" ROBOTICTOTAL STATION1No. Single head scabbler4 Tool Air Compressor2No. 110v Wet Vac	 			
MEICA	07:30 - 17:30	<u>Lionweld - Access steelwork installation</u> <ul style="list-style-type: none">- Continued installing handrails for the Interception Chamber staircase and interception chamber upstands/surface. - On going- Operatives on site from 11:00				<ul style="list-style-type: none">2 x Lionweld		 			
PREPARED BY		CP				REVIEWED BY		MM			
DATE		20/09/2022				DATE		20/09/2022			
PROGRESS MAP/SKETCH - LIONWELD											

Lionweld Progress – Interception Chamber

